



# Horniman Museum & Gardens

## Traffic Management Plan (TMP)

Planning Reference Number:	DC/23/130987, DC130988LB
Planning Condition Reference:	Condition 4a, c(ii) & h
Client:	Horniman Museum and Gardens
Project Title:	Nature + Love Project
Project Address:	100 London Road, London SE23 3PQ
Local Authority:	London Borough of Lewisham
Date prepared:	October 2024
Version 02 issue date:	15 Nov 2024 – Updated to client comments
Version 03 issue date:	22 Nov 2024 – Updated to client Comments
Appendices:	Appendix A ~ Indicative Plant Data Sheets (Road Examples) Appendix B ~ Indicative Plant Data Sheets (NRMM Examples) Appendix C ~ Rooff NRMM Record Log Sheet Appendix D ~ Landscape Project Contractors Traffic Management Plan Appendix E ~ Proposed Construction Management Site Plan Appendix F ~ Proposed Site Logistics Plan Appendix G ~ Programme of Works (indicative)

Prepared by:

**Rooff Construction Ltd**

The Granary, 80 Abbey Road, Barking, London IG11 7BT  
t. 020 8709 1777 e. enquiries@rooff.co.uk w. rooff.co.uk

## **Traffic Management**

Prior to commencement a meeting will be held with the highways department of London Borough of Lewisham to discuss and agree the proposed traffic management plan and logistic plan.

In preparing this section of the Traffic Management Plan (TMP) we have taken into consideration the following guidance documents: -

- London Borough of Lewisham Good Practice Guide
- TFL Construction Logistic Planning Guidance
- Construction Logistics and Community Safety (CLOCS) guidance

Prior to commencement of the works a meeting will be held with the Horniman Museum site management team to agree delivery arrangements. This is to ensure priority access is given to the Horniman Estate deliveries (estimate ten per day).

There will be careful planning and programming of deliveries and strict control will be enforced. 48 hours' notice (two working days) must be given for deliveries and / or collections. Vehicles arriving out of sequence will be turned away. Special loads may require several weeks' notice pending Horniman Estate and Local Authority approval.

The contractor will endeavor to ensure that all heavy vehicle traffic is limited to times outside of rush hour, Monday to Friday. Construction vehicle movement will also be carefully planned and coordinated to avoid the AM and PM school drop off and collections. This will reduce congestion and safeguard pedestrians. Therefore, all deliveries will be 6-8am and 9am-2pm.

To ensure all contractors, delivery companies and visitors are aware of the traffic routes and restrictions, several methods will be implemented. This will include written briefings sent to delivery companies at the time of the orders being placed and verbal briefings within the site induction to all contractors and visitors to site.

Safety of cyclists is of paramount importance and all vehicles entering and exiting the site will fully comply with CLOCS, the requirement for vehicular safety equipment. Deliveries will abide by London standards recommended by the Construction Industry Cycling commissioning manifesto.

Traffic Marshal(s) will be provided to control site deliveries for both arrival and departure of all delivery vehicles. All delivery companies will be encouraged to become members of FORS in accordance with the TFL Construction Logistics Planning guidance for deliveries in London.

The Traffic Marshals will be fully qualified (Site Access Traffic Marshal qualification as a minimum) and will be always on duty during loading and off-loading activities to ensure that vehicles and pedestrians passing the site entrances do so in a safe manner.

All vehicles will enter the site in a forward direction and exit in a forward position. No reversing will be allowed onto the public highways. Vehicles will not be permitted to stack up. The construction vehicles will not block London Road.

Large deliveries and vehicles access will be made via the London Road gated entrance and access roads as shown on drawing NLP-FF-00-XX-DR-A-00119 shown In Appendix E.

No deliveries will be made via Horniman Drive entrance.

All deliveries London Road between 6-8am and 9am-2pm to avoid peak school and work travel times.

All delivery vehicle drivers will report if they are delayed and call ahead 30 minutes before arrival to ensure the delivery can be made. This will avoid unexpected, out of sequence vehicles arriving that cannot be accommodated and need to be turned away.

London Road entrance will also be used by pedestrians there will be pedestrian management provided by the Traffic Marshals. All contractors site deliveries will be escorted through the site to ensure safe transit of the deliveries and the Traffic Marshal/bankman will supervise any off-loading operations.

Weekly site logistics meetings will take place between contractors and the Horniman to schedule deliveries. Deliveries will be booked in to avoid multiple vehicles queuing to get onto site at the same time. Traffic Marshals will manage vehicle movement on site and if required, hold vehicles to allow others to safely come on to or leave site. Deliveries will be managed to avoid busy times. Traffic Marshals will escort vehicles and vehicle speed limits of 5mph within the grounds will be adhered to.

The pedestrian and vehicle gates are typically unlocked at 7am and locked at 7pm (depending on opening hours according to time of year). A member of the Horniman team open the gates and gardens.

The Traffic Marshalls positioned at the gate will oversee deliveries coming into the site, with only pre-scheduled vehicles gaining access. The Traffic Marshalls will also manage pedestrian safety at the gate with pedestrian routes clearly marked.

Vehicle movements once on site will be as 'Horniman Museum and Gardens – Natural History Gallery Project – proposed Site Logistics – Plan 001.1' see following page and appendix F.

Given the layout of London Road at the access to the site larger vehicles will only approach from the east and depart heading east.

Wheel washing is to be carried out on site at each individual work area (at source) to ensure that construction debris (soil) from vehicles wheels is not deposited on the shared routes within the Horniman ground and highways surrounding the grounds.

Contractors will be encouraged to use public transport to travel to site. Where possible, local workforce will be utilised. Car parking is not provided at the Horniman.

Contractor welfare facilities to include changing facilities.

Existing cycle parking available on site at the Horniman. This includes 15no. staff cycle parking spaces and 38no. visitor cycle parking spaces.


Proposed Construction Management Site Plan NLP-FF-00-XX-DR-A-00119 please refer to Appendix E.

Proposed Site Logistics Plan 001.1 please refer to Appendix F

In accordance with the Good Practice Measures and Outline Construction Logistic Planning Guidance, please refer to Appendix G Programme of Works (indicative).

See below traffic movement histogram that provides weekly numbers of vehicles thus indicating maximum weekly traffic movements during the construction period.

Traffic Movement Histogram-Maximum  
(Delivery Slots 6-8am & 9am-2pm)



Indicative types of on-road vehicles arriving and departing the site are as follows: -

- 9.11m (6) wheeled rigid "muck-away lorry
- 6.65m (4) wheeled rigid small Flat bed with Hiab delivery lorry
- 5.2 m (4) wheeled general delivery van.
- 8.73m (6) wheeled rigid ready mix concrete lorry
- 7.90m (4) wheeled skip lorry

See Appendix A

All on road vehicles will comply with the Ultra Low Emission Zone (ULEZ) vehicle emission standards as a minimum. Evidence that contractors and suppliers have been contacted in respect to the use of ULEZ compliance can be provided upon request. The use of Ultra-Low Emission Vehicles (ULEV) (eg. Electric, Hybrid (Electric-Petrol) where possible will be encouraged at the procurement stage of the tender for these services. There is no provision for electric vehicle charging on site.

The contractor will actively work with suppliers that can provide electric or hybrid vehicles. Subcontractors will be required to comply with the emission hierarchy where practicable.

All deliveries to site will be undertaken with full regard paid to:

- Reduction and control of plant movements
- All vehicles to be directed by a competent person
- Pedestrian and vehicle directional signage – suitable barriers will be erected to prevent pedestrian crossing the site entrances when deliveries are taking place.
- Mobile plant will only be operated by a competent person with a banks person in attendance to any movements.

Consultation with the local authority of the London Borough of Lewisham will continue throughout the project to ensure:

- Construction methods minimise the potential impact on nearby residents. These include liaison with the residents on a regular basis and coordinate work to minimise disruption to residents, use of low emissions site plant equipment, limiting the amount of traffic movement to and from the site. Keeping dust and noise to a minimum (See AQDM plan).
- Maintenance of the existing public highway by using both London Road and Horniman Drive entrances. If one access route was to become blocked or unusable for third party reasons, there is always a second access available.
- Segregation of all pedestrians, public or employees, on or in the vicinity of the site through the use of safe access routes and employment of Traffic Marshals.

Indicative non-road mobile machinery (NRMM) types for site use as follows: -

- Telehandler-Material distribution
- Mini Excavator-Earthworks
- Dumper-Earthworks
- Spider crane-Lifting




See Appendix B

All non-road mobile machinery (NRMM) will comply with Stage IV Emission Standards (or the latest standard if the GLA requirements change) as a minimum if equal to or over 37kW. Where compliance with Stage IV requirements is not achievable or practical, an exemption will be sought from the GLA prior to arrival of the equipment on site.

The contractor will actively work with suppliers that can provide electric or hybrid vehicles. Subcontractors will be required to comply with the emission hierarchy where practicable.

## Appendix A ~ Indicative Plant Data Sheets (Road Examples)


Note: All suppliers will apply the emissions hierarchy relating to on-road Ultra Low Emissions Zone (ULEZ) compliant vehicles namely (1) Electric; (2) Hybrid (Electric-Petrol); (3) Petrol; (4) Hybrid; (Electric-Diesel) Diesel; (Euro 6 and Euro VI)





## Appendix B ~ Indicative Plant Data Sheets (NRMM Examples)

Note: -As Lewisham Good Practice Guide all non-road mobile machinery to use Ultra Low Sulphur diesel (ULSD)



### Static dimensions and capacities



### Static dimensions and capacities

	940L HT	940L PT	940L ST	940L FT	940L FT	940L FT	940L FT	940L FT
A. Overall length	mm	3000	3000	3000	3000	3000	3000	3000
B. Overall width	mm	1400	1400	1400	1400	1400	1400	1400
C. Overall height	mm	2000	2000	2000	2000	2000	2000	2000
D. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
E. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
F. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
G. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
H. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
I. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
J. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
K. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
L. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
M. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
N. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
O. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
P. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
Q. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
R. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
S. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
T. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
U. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
V. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
W. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
X. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000
Y. Overall height (min)	mm	1400	1400	1400	1400	1400	1400	1400
Z. Overall height (max)	mm	2000	2000	2000	2000	2000	2000	2000



www.hird.co.uk

### MC285CB-3 ECO

(2.82t x 1.4m)

Maeda All Electric Mini Crane

The Maeda MC285CB-3 ECO is one of a new generation of all-electric mini cranes.

High performance lithium-ion battery power provides enough power for a working shift with additional charging whilst you work. Zero emissions for eco friendly lifting to 2.82t.



100% Electric

2.82t x 1.4m

#### Technical Specification

Max. lifting capacity	2.82t x 1.4m
Lifting height	8.7m x 550kg
Max. extending radius	8.285m x 150kg
Boom length	2.535m - 8.575m
Power source	Battery
	110v on board charger
Weight	1,995kg

#### Features include

- 7" LCD display
- Variable wattages
- Rubber tracks
- Remote control
- Low ground pressure
- Extended 650kg counter back



100% Electric battery power



CPCS - A66 Compact Crane-A



Northern  
01482 227333

Central  
01382 341659

Western  
01384 993388

Southern  
0203 174 6655

## Appendix C ~ Rooff NRMM Record Log Sheet

### Non-Road Mobile Machinery (NRMM)

Machinery type						
Access Platform	Bore Rig	Bulldozer	Compressor	Crane		
Crusher	Dumper	Excavator	Forklift	Generator		
Piling Rig	Roller	Telehandler	Other: _____			
Date arrived on site						
Expected end date						
Machins ID						
Manufacturer						
kW power rating						
EU emission stage	Stage I	Stage II	Stage IIIA	Stage IIIB	Stage IV	Stage V
Engine approval number						

Company name	
Print name	
Signature	
Date	

The current emissions requirement on this site:

All machinery on your site must meet EU Emission Stage IIIB. Because EU Emissions Stages IIIB and IV have not been defined for constant speed engines, this means that all constant speed machinery will effectively be required to meet EU Emission Stage V.

The emissions standards apply to all machinery with an engine power between 37 kW and 560 kW. Please add all in-scope NRMM to the site record as it arrives on your site. You can also use the site to record equipment that does not fall within these power bands. This will assist the enforcement officers to identify machines that they do not need to inspect in detail when they visit the site.


As the site administrator you are expected to ensure that all machinery used over the course of the development is correctly loaded, including any retrofits or other machinery that requires an exemption to operate. You are also expected to ensure that non-compliant machinery, or machinery that has been refused an exemption, is removed promptly. Failure to comply with the NRMM Low Emission Zone can result in formal enforcement action against the site.



## **Appendix D ~ Landscape Project Contractors Traffic Management Plan**




## **Appendix E ~ Proposed Construction Management Site Plan**



Rev		Date
01	17.08.23	
02	28.09.23	
Architect:		
Feilden Fowles Architects 8 Frys Court, London SE1 7LL www.feildenfowles.co.uk		+44 (0)20 7031 4184 info@feildenfowles.co.uk © Feilden Fowles
Client:		Homiman Museum and Gardens
Site Address:		100 London Road, London, SE28 3PQ
Project:		Nature + Love Project
Drawing Title:		Proposed Construction Management Site Plan
Project Status:		RIBA Stage 3
Scale @ A3:	Scale @ A1:	Drawn: EH
1:2000	1:1000	FF
Drawing Number:	Sheet/Revision	
NLP-FF-00-XX-DR-A-00119	P02	

## **Appendix F ~ Proposed Site Logistics Plan**





## **Appendix G ~ Programme of Works (indicative)**

